

On Site Acceptance Testing | Fathom M7000X+

OEM :

Boat Model :

Insert Boat Picture

Date :

Location :

Navico Group Attendees :

OEM Attendees :

On Site Acceptance Testing | Fathom M7000X+ System

BRAND

Powered by

FATHOM e-power system

SCOPE: The intention of this document is to confirm functionality of the Fathom M7000X+ hardware and software. This procedure will not confirm functionality of all electrical elements of the boat. This procedure will not provide guidance on troubleshooting procedures if a step yields a failed result – please see the troubleshooting guide and/or the component manuals.

OSAT documents for optional equipment on Fathom M7000X+ system

Store

Batteries

- 12V Service batteries Gel
- 12V Service batteries MLI

Generate

Solar Charge Regulators

- MPPT Regulator

Charge & Convert

Combination Units

- CombiMaster
- Mass Combi Ultra

Chargers

- ChargeMaster

Network Reference Documents

- MasterBus
- CZone Network

Documentation

Please include relevant supporting documentation

- | | |
|--|---|
| XML File <input type="checkbox"/> | DC Schematic <input type="checkbox"/> |
| CZone configuration File <input type="checkbox"/> | AC Schematic <input type="checkbox"/> |
| CZone Commissioning Report* <input type="checkbox"/> | CanBus Network <input type="checkbox"/> |
| Software versions <input type="checkbox"/> | Other <input type="checkbox"/> |

**Essential for capturing RTM tool version & Device information*

Detail of additional documentation

On Site Acceptance Testing | Fathom M7000X+

General Wiring

Check the application of the basic wiring rules

Do:

Make drip and service loops

Use cable-ties on all cables to keep them secure

Solder/crimp and insulate all wiring connections if extending or shortening the cables

Use the appropriate length of ready-made interconnection cable

Leave room adjacent to device to ease plugging and unplugging of connectors

Do not:

Make sharp bends in the cables

Run cables in a way that allows water to flow down into the connectors

Run the data cables adjacent to radar, transmitter, or large/heavy current carrying cables or high frequency

Run cables so they interfere with mechanical systems

Run cables over sharp edges or burrs

Notes

On Site Acceptance Testing | Engine Start Batteries

Model	Part Number	
Model: Example	Part Number: Example	
AGM Battery 12/130Ah	62001300	

1. Installation of Batteries

Supporting pictures should be labelled in reference to this document

Subject	Data			Picture
1.1 Mounting orientation comply with fig.1	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
1.2 Positioning fixed (max 1mm movement)	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
1.3 Spacing between batteries >1cm	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
1.4 Ambient temp. <40 °C	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
1.5 Cable pole protection covers	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
1.6 Type of battery terminals	Clamp	<input type="checkbox"/>	Bolt or Nut	<input type="checkbox"/>
			Other	<input type="checkbox"/>
1.7 Battery cable sizing		mm ²		AWG

Fig.1



Mount upright or on long side



Mount on short side

On Site Acceptance Testing | 12V Service Batteries Gel


Model	Part Number	
Model: Example	Part Number: Example	
MVG Gel Battery 12/140Ah	64001400	

1. Installation of Batteries

Supporting pictures should be labelled in reference to this document

Subject	Data				Picture
1.1 Number of batteries in battery bank	Parallel <input type="text"/>				<input type="checkbox"/>
1.2 Parallel complies with Cross wiring (refer to fig.1)	Yes <input type="checkbox"/>		No <input type="checkbox"/>		<input type="checkbox"/>
1.3 Mounting orientation comply with fig.2	Yes <input type="checkbox"/>		No <input type="checkbox"/>		<input type="checkbox"/>
1.4 Positioning fixed (max 1mm movement)	Yes <input type="checkbox"/>		No <input type="checkbox"/>		<input type="checkbox"/>
1.5 Spacing between batteries >1cm	Yes <input type="checkbox"/>		No <input type="checkbox"/>		<input type="checkbox"/>
1.6 Ambient temp. <40 °C	Yes <input type="checkbox"/>		No <input type="checkbox"/>		<input type="checkbox"/>
1.7 Cable pole protection covers	Yes <input type="checkbox"/>		No <input type="checkbox"/>		<input type="checkbox"/>
1.8 Type of battery terminals	Clamp <input type="checkbox"/>	Bolt or Nut <input type="checkbox"/>	Other <input type="checkbox"/>		<input type="checkbox"/>
1.9 Battery cable sizing	<input type="text"/>	mm ²	<input type="text"/>	AWG	

Fig.1



Parallel good example

Fig.2



Mount upright or on long side

Mount on short side

On Site Acceptance Testing | 12V Service Batteries MLI

Model	Part Number	
Model: Example	Part Number: Example	
MLI Ultra Lithium Battery 12/1250	66011250	

1. Installation of Batteries

Supporting pictures should be labelled in reference to this document

Subject	Data		Picture
1.1 Number of batteries in battery bank	Parallel		<input type="checkbox"/>
1.2 Mounting orientation comply with fig.1	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>
1.3 Positioning fixed (max 1mm movement)	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>
1.4 Spacing between batteries >1cm	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>
1.5 Ambient temp. <40 °C	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>
1.6 Battery cable sizing	<input type="text"/> mm ²	<input type="text"/> AWG	
1.7 Safety Relay installed on each battery	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>
fig.2			
1.8 Safety fuse installed on each battery	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>
fig.3			
1.9 Busbar used for parallel sets	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>
1.10 Battery cables are of equal length, type and size	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>
1.11 Check relay functions correctly and provides correct feedback	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>
1.12 Firmware version	<input type="text"/>		

Fig.1




Fig.2

Cont. on next page

Fig.2

Only Applicable for Part no.
66016000 & 66013000




Fig.3

Example for Part # 66016000 & 66013000,
using 79007712 & suitable fuse size.
Class T fuse required



Example for Part # 66011250, using BSS-
5191 & suitable fuse size.



Class T or MRBF fuse required

On Site Acceptance Testing | MLI Batteries

Model	Part Number	
MLI Ultra Lithium Battery 24/6000	66026000	

1. Installation of Batteries

Supporting pictures should be labelled in reference to this document

Subject	Data				Picture
1.1 Number of batteries in battery bank	Series		Parallel		<input type="checkbox"/>
	Total				
1.2 Mounting orientation comply with fig.1	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>	<input type="checkbox"/>
1.3 Positioning fixed (max 1mm movement)	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>	<input type="checkbox"/>
1.4 Spacing between batteries >1cm	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>	<input type="checkbox"/>
1.5 Ambient temp. <40 °C	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>	<input type="checkbox"/>
1.6 Battery cable sizing		mm ²		AWG	
1.7 Soft start module installed on each battery cluster fig.2	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>	<input type="checkbox"/>
1.8 Safety fuse installed on each battery cluster, Class T fuse type only	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>	<input type="checkbox"/>
1.9 Busbar used for parallel sets	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>	<input type="checkbox"/>
1.10 Battery cables are of equal length, type and size	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>	<input type="checkbox"/>
1.11 Check relay functions correctly and provides correct feedback	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>	<input type="checkbox"/>
1.12 Firmware version latest available & equal across all batteries within the cluster	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>	

Fig.1



Recommended



Acceptable





Unacceptable

Fig.2

Cont. on next page

Fig.2



On Site Acceptance Testing | DC-DC Converter Mac Plus

Required for each unit installed

Model	Part Number
Mac Plus 48/12-50 IP23 CZone	81203105

1. Installation of DC-DC Converter

Supporting pictures should be labelled in reference to this document

Subject	Data	Picture
1.1 Mounting orientation (refer to fig.1)		<input type="checkbox"/>
1.2 Ambient temp. <40 °C	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>
1.3 Clearance on every side	100mm recommended	<input type="checkbox"/>
1.4 Location within application		<input type="checkbox"/>
1.5 Remote switch input used	Yes <input type="checkbox"/> No <input type="checkbox"/>	
1.6 Battery volt sense used	Yes <input type="checkbox"/> No <input type="checkbox"/>	
1.7 Firmware version		
1.8 Quantity of units installed		

2. Cable and Fuse Information

Subject	Cable size	Fuse rating	Terminal Tightness
2.1 DC Wiring Input	min 6mm ² <input type="checkbox"/>		<input type="checkbox"/>
2.2 DC Wiring Output	min 16mm ² <input type="checkbox"/>		<input type="checkbox"/>

Fig.1



On Site Acceptance Testing | CombiMaster

Required for each unit installed

Model	Part Number
CombiMaster 48/5000-70 120V HT	35545000

1. Installation of Combination Unit


Supporting pictures should be labelled in reference to this document

Subject	Data	Picture
1.1 Mounting orientation (refer to fig.1)	<input type="checkbox"/>	<input type="checkbox"/>
1.2 Ambient temp. <40 °C	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>
1.3 Clearance on every side	<input type="checkbox"/> 100mm recommended	<input type="checkbox"/>
1.4 Battery temp. sensor installed *N/A MLI	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>
1.5 Location within application	<input type="checkbox"/>	<input type="checkbox"/>
1.6 Above minimum recommended battery capacity	200Ah <input type="checkbox"/>	
1.6a Connected Ah enter here	<input type="checkbox"/>	
1.7 AC safety grounding activated	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>
1.8 Remote switch input used	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>
1.9 Alarm contact used	N.Open <input type="checkbox"/> N.Closed <input type="checkbox"/> Not Used <input type="checkbox"/>	<input type="checkbox"/>
1.10 Units in Series (split phase) and/or parallel	Series <input type="checkbox"/> Parallel <input type="checkbox"/>	<input type="checkbox"/>
1.11 If yes to 1.10, sync cables installed	Yes <input type="checkbox"/> Total Amount used <input type="checkbox"/>	<input type="checkbox"/>
1.12 Firmware version	<input type="checkbox"/>	

2. Cable and Fuse Information

Subject	Cable size	Fuse rating	Terminal Tightness
2.1 AC Wiring Input	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2.2 AC Wiring Output	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2.3 DC wiring Output 1	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Fig.1



On Site Acceptance Testing | Mass Combi Ultra

Required for each unit installed

Model	Part Number
Mass Combi Ultra 48/3500-50	38343500

1. Installation of Combination Unit


Supporting pictures should be labelled in reference to this document

Subject	Data	Picture
1.1 Mounting orientation (refer to fig.1)	<input type="checkbox"/>	<input type="checkbox"/>
1.2 Ambient temp. <40 °C	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>
1.3 Clearance on every side	100mm recommended	<input type="checkbox"/>
1.4 Location within application		<input type="checkbox"/>
1.5 Above minimum recommended battery capacity	175Ah <input type="checkbox"/>	
1.5a Connected Ah enter here		
1.6 Units in parallel and/or three phase	3-phase <input type="checkbox"/> Parallel <input type="checkbox"/> Total <input type="checkbox"/>	<input type="checkbox"/>
1.7 If yes to 1.6, sync cable installed	Yes <input type="checkbox"/> Amount used <input type="checkbox"/>	<input type="checkbox"/>
1.8 Secondary charger used	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>
1.9 Firmware version		

2. Cable and Fuse Information

Subject	Cable size	Fuse rating	Terminal Tightness
2.1 AC Wiring Input Mains			<input type="checkbox"/>
2.2 AC Wiring Input Gen			<input type="checkbox"/>
2.3 AC Wiring Output 1			<input type="checkbox"/>
2.4 AC Wiring Output 2			<input type="checkbox"/>
2.5 DC Wiring Output			<input type="checkbox"/>

Fig.1



On Site Acceptance Testing | ChargeMaster Battery Charger

Required for each unit installed

Model	Part Number	
Model: Example	Part Number: Example	
ChargeMaster Plus 12/100-3	44311005	

1. Installation of Battery Charger


Supporting pictures should be labelled in reference to this document

Subject	Data	Picture
1.1 Mounting orientation (refer to fig.1)	<input type="checkbox"/>	<input type="checkbox"/>
1.2 Ambient temp. <40 °C	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>
1.3 Clearance on every side	<input type="checkbox"/> 100mm recommended	<input type="checkbox"/>
1.4 Battery temp. sensor installed *N/A MLI	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>
1.5 Location within application	<input type="checkbox"/>	<input type="checkbox"/>
1.6 Within recommended battery capacity	<input type="checkbox"/>	
1.6a Connected Ah enter here	<input type="checkbox"/>	
1.7 Firmware version	<input type="checkbox"/>	

2. Cable and Fuse Information

Subject	Cable size	Fuse rating	Terminal Tightness
2.1 AC Wiring			<input type="checkbox"/>
2.2 DC wiring output 1			<input type="checkbox"/>
2.3 DC wiring output 2			<input type="checkbox"/>
2.4 DC wiring output 3			<input type="checkbox"/>

Fig.1



On Site Acceptance Testing | Smart Battery Hub

Required for each unit installed

Model	Part Number	Data
BEP Smart Battery Hub Twin Engine	80-716-0030-00	<input type="checkbox"/>
BEP Smart Battery Hub Tripple Engine	80-716-0031-00	<input type="checkbox"/>

1. Installation of Smart Battery Hub


Supporting pictures should be labelled in reference to this document

Subject	Data				Picture
1.1 Smart Battery Hub nominal voltage	<input type="checkbox"/>				
1.2 Unit mounted with terminals at the bottom of unit	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>	<input type="checkbox"/>
1.3 Unit accessible for manual operation	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>	<input type="checkbox"/>
1.4 Cables appropriately rated for length & max. current.	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>	<input type="checkbox"/>
1.5 Location within application	<input type="checkbox"/>				<input type="checkbox"/>
1.6 Location subject to excessive vibration	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>	<input type="checkbox"/>
1.7 Start battery chemistry	<input type="checkbox"/>				
1.8 Service battery chemistry	<input type="checkbox"/>				
1.9 Negative connection on pin 10 Deutsch	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>	
1.10 Remote control switches used	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>	<input type="checkbox"/>
1.10a Remote control switches connected as per Navico Group instructions fig 1	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>	<input type="checkbox"/>
1.8 Firmware version	<input type="checkbox"/>				

Fig.1

BSS-2155 Switches

Engine Sw 12V House switch



Deutsch pin	BSS-2155 switch pin	Switch/Function
1	2	SW 12V House -ve
2	3	SW 12V House -ve
3	2	SW Engines -ve
4	3	SW Engines -ve
5		
6	7	SW 12V House LED -ve
7	7	SW Engines LED -ve
8		
9		
10		Battery Negative
11	8	Both battery SW +ve
12		

On Site Acceptance Testing | Fathom M7000X+









1. System Overview







*Supporting pictures should be labelled in reference to this document
Individual product OSAT pages to be completed before this page*

Subject	Data				Picture
1.1 Number of Fathom engines installed	[Redacted]				<input type="checkbox"/>
1.2 Engine Model	[Redacted]				<input type="checkbox"/>
1.3 AMS installed for each Fathom engine	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>	<input type="checkbox"/>
1.4 Mercury Wake Harness installed	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>	<input type="checkbox"/>
1.5 Capacity of 48V battery bank	[Redacted]				<input type="checkbox"/>
1.6 No. of batteries in 48V battery bank	[Redacted]				
1.7 No. CombiMaster/Mass Combi units installed	[Redacted]				
1.8 No. Mac Plus units installed	[Redacted]				
1.9 CAN-H & CAN -P MBI units installed	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>	<input type="checkbox"/>
1.10 Products are labelled in alignment with CZone configurations/instructions	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>	<input type="checkbox"/>
1.11 Mastervolt USB Interface installed on CZone network as standard	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>	<input type="checkbox"/>
1.12 Fathom indicator/button installed	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>	<input type="checkbox"/>
1.13 CO2 monitors installed	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>	<input type="checkbox"/>
1.14 DDS installed for Fathom circuit logic	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>	<input type="checkbox"/>
1.15 DDS std. harness used to comply with Navico Group Fathom instructions	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>	<input type="checkbox"/>
1.16 Supply to DDS from 12V 24hr service	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>	<input type="checkbox"/>
1.17 Supply to CZone backbone from 12V 24hr service	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>	<input type="checkbox"/>
1.18 CZone backbone supply from dedicated isolated power supply	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>	<input type="checkbox"/>

2. System Operation Procedure

Mastervolt USB interface connected to CZone network, MasterAdjust & CZone configuration tool are required. All checks will be done with the boat in the water & in an operable state, for best results start process with the 48V battery bank below 80%.





Subject	Data				
2.1 Confirm operation of all Mac Plus engine & AMS units					
2.1a Start Engines in propulsion mode and idle in Neutral					
Confirm each engine AMS is in 12V mode		Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
Confirm each engine Mac Plus is in 12V mode		Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
2.1b Put engines in throttle only mode & increase throttle to 1000 rpm					
Confirm each AMS is in 12V mode		Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
Confirm each engine Mac Plus is in 48V mode		Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
2.1c Increase throttle to 2000 rpm					
Confirm each AMS is in 48V mode		Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
Confirm each engine Mac Plus is in 12V mode		Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
2.1d Return to idle					
Confirm AMS in 12V mode		Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
Confirm each engine Mac Plus is in 12V mode		Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
2.1e Shutdown engine					

2.2 Confirm operation of all CombiMasters/Mass Combi Ultra units				
2.2a Switch Off house isolator				
Confirm Inverter is Off	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
2.2b Switch On house Isolator				
Confirm Inverter is On	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
Confirm each Combi unit has charger state Off (in MasterAdjust or LEDs)	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
Confirm AC output within tolerance (in MasterAdjust)	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
2.2c Plug in Shore lead				
Confirm AC input voltage within tolerance (in MasterAdjust)	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
Confirm each Combi unit has charger state Bulk (MasterAdjust or LEDs)	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
Confirm DC charge current on MLI batteries (in MasterAdjust)	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
Confirm AC output within tolerance (in MasterAdjust)	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
2.2a Remove shore lead				
2.3 Confirm Fathom functionality				
2.3a Key switch to Accessory position				
2.3b Switch on Fathom via Fathom button on dash or MFD Fathom GUI.				
Confirm each engine starts & go to idle	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
Confirm each engine AMS is in 12V mode 	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
Confirm each engine Mac Plus is in 12V mode 	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
2.3c While engines are running at idle, shift throttle lever forward (test to be done within 5 minutes)				
Confirm engines DO NOT shift into gear	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
2.3d Return throttle to Neutral position				
After 5 min delay Confirm each engine increases rpm to setpoint to 2000 rpm	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
Confirm each AMS is in 48V mode 	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
Confirm each Mac Plus is in 12V mode 	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
2.3e On Fathom GUI, select boost mode from menu				
Confirm engines rpm increase to 2500rpm	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
2.3f On Fathom GUI, select extend mode from menu				
Confirm engines rpm returns to 2000rpm	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
For Boost & Extend mode review data in Fathom GUI battery hub & watts on to confirm data is reasonable for application.*	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
<i>*Note: Every application will have different data depending on the setup & options (fig.1 alternator current reference)</i>				
2.3g Disconnect CO alarm from system (DDS fuse 11 on std harness installations)				
Confirm each engine returns to idle	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
Confirm each engine turns off	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
2.3h Key switch to Off				
2.3i Key switch to Accessory position				
2.3j Switch on Fathom via Fathom button on dash or MFD Fathom GUI.				
Confirm each engine /Fathom system will not start	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
2.3k Key switch to Off				
2.3l Reconnect CO alarm to system (DDS fuse 11 on std harness installations)				
2.3m Key switch to Accessory position				
2.3n Switch on Fathom via Fathom button on dash or MFD Fathom GUI.				
Confirm each engine starts & go to idle	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
Confirm each engine AMS is in 12V mode 	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
Confirm each engine Mac Plus is in 12V mode 	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>

2.3o On Fathom GUI, turn Fathom system Off				
Confirm engines return to idle	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
Confirm engines shut down	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
2.3p Key switch to Off				
2.3q Key switch to Accessory position				
2.3r Trim engines all the way up				
2.3s Push engine start button				
Confirm engines DO NOT start **	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
<i>**Note: Shut down engines immediately if engines do start</i>				
2.3t Key switch to Off				

2.4 Confirm Stop Charge circuitry

Stop Charge button for MLI batteries can be found in MasterAdjust after logging in with code 498. Stop Charge must be completed for each battery within the 48V battery bank. Ensure stop charge button is disabled after the test.

2.4a Start Engines in propulsion mode and idle in Neutral				
2.4b Put engines in throttle only mode & increase throttle to 1000 rpm				
Confirm each engine Mac Plus is in 48V mode 	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
2.4c Enable Stop Charge button for each battery				
Confirm each engine Mac Plus is in Standby mode 	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
2.4d Disable Stop Charge button for each battery				
Confirm each engine Mac Plus is in 48V mode 	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
2.4e Increase throttle to 2000rpm				
Confirm each AMS is in 48V mode (after 5min delay) 	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
2.4f Enable Stop Charge button for each battery				
Confirm battery voltage decreases from 55-57V to 54V & current drops, visible within MasterAdjust on the MLI	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
2.4g Disable Stop Charge button for each battery				
Confirm battery voltage increases from 54V to 55-57V & current increases, visible within MasterAdjust on the MLI	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
2.4h Return throttle to idle				
2.4i Key switch to Off				
2.4j shore lead in				
Confirm each Combi unit has charger state Bulk (MasterAdjust or LEDs)	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
2.4c Enable Stop Charge button for each battery				
Confirm each Combi unit turns Off (MasterAdjust or LEDs)	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>
2.4d Disable Stop Charge button for each battery				
Confirm each Combi unit has charger state Bulk (MasterAdjust or LEDs)	Yes	<input type="checkbox"/>	No	<input type="checkbox"/>

TEST COMPLETE

Fig.1 Alternator current reference

Continuous alternator current per engine installed (thermally stabilized)			
	Current	Fathom System Mode	
	75A-85A	Fathom & Extend mode (2000 rpm)	
	90A-105A	Boost mode (2500 rpm)	

Firmware versions additional information

MFD's HTML file		CZone configuration tool Mercury	

On Site Acceptance Testing | Fathom M7000X+

TECHNICAL DOCUMENTATION

- Technical documentation is validated and shared with OEM
- Quality control document and operating modes are shared with OEM
- XML and/or CZone file is created and labelled in reference to this document

SIGNATURES

- Validated
- Validated with comments
- Rejected

Comments :

Navico

Date :
Name :

OEM

Date :
Name :


On Site Acceptance Testing | Network Reference Document

M MasterBus

The Masterbus network is powered by products with powering capabilities.
 Rule for the MasterBus powering: One powering device is required after three non-powering devices.
 Products interconnect with CAT5 cable with terminators on either end of the network




Examples
GOOD




BAD

Do not make ring networks



Do not make T connections in the network



On Site Acceptance Testing | Network Reference Document

CZONE Network

Ensure the NMEA2000 powerfeed is located in the midpoint of the network.

This reduces the chance of voltage drop on the network.

The CZone NMEA 2000 backbone must be powered by 12VDC.

Stabilized and galvanically isolated is advised.

Drop cables from the backbone to any device must not exceed 6 Meters


Ensure terminating resistors are fitted to each end of the network.

Drops to all modules must be in a T format from the backbone bus, daisy chaining is not allowed.


Maximum size 40 bus nodes or network >100mtr.

Network Bridge Interfacerequired for these large networks

Examples




Avoid water damages



Avoid EMI Interferences



Good practices



- All cables labeled within 30cm (12inches) of connection point
- Service Loops to allow for Equipment Removal
- Drip Loops in Wet Areas
- Support Wiring every 45cm (18 inches) or less